

Immediate.

No.B. 81128
sm

1420
Gm (1)
Mysore Public Works Department.
Central Office,
Roads and Buildings,
Dated Bangalore, 1st September 1923.

59167

From

K. R. Seshachar, Esq., B.A., B.E., C.E.,
Ag. Chief Engineer of Mysore,
Public Works Department,
Roads and Buildings, Bangalore.

To

K. Mattnan, Esq., B.A.,

Chief Secretary to Government.

B a n g a l o r e.

Sir,

Adverting to Government Order No.163-76/C.B.16-23-1
dated the 16th July 1923, I have the honour to forward ---
herewith. for information. a statement showing the progress
made on works connected with the ensuing Viceregal Visit -
for the fortnight ended 31st August 1923.

Statement showing the progress made on works connected with the ----
ensuing Viceregal Visit for the fortnight ending 31st August 1923.

Name of work.	Progress during the fortnight.
Karapur Camp	The construction of the drain in the middle of the lawn has been started. The site for the erection of a shed for storing furniture, tents, etc., has been settled and the work started. The materials available from the dismantled shed behind Government House at Mysore have been carted to Karapur
Mysore-Manantody road.	The repairs under the Annual Repair grant have been started and are in progress. The repairs have been completed from mile 90 to 120, and collections for special repairs have been started. On account of heavy and continuous rains and extraordinary floods in the Kabbini, the road has come under submission in many places. The floods have since subsided, and necessary repairs will be undertaken.
Bangalore-Nilgiri road.	Repairs have been started and special collections are also on hand.
Seringapatam.	About 3 squares of ceiling painting at Daria Dowlat Bagh has been completed.
Government House at main building.	<u>Adding a Billiard Room and verandah to West of Government House.</u> The work has been put in hand. ^{walls} Works have been constructed to a height of 16 feet and necessary doors and windows have been fixed. Roofing the verandah by Cuddappah slabs is being done. <u>Extending the verandah to the East of Government House.</u> The work is practically completed. The columns are being plastered, and flooring and other sundry items of works are in progress. <u>Improving the West Turret Rooms.</u> The walls for bath rooms have been constructed to a height of 12 feet above basement. One of the bath-rooms is being terraced. <u>Constructing balustraded parapet wall to the East of Government House.</u> The line has been aligned and foundations have been laid.

Improving Out-houses attached
to Government House.

The following works have been -----
completed:-

1. Dismantling Gran Stores.
2. Dismantling tiled stables.
3. Removing zinc shed and rebuilding it.
4. Providing shelves to Oilman Stires in rear of Superintendent's Quarters.
5. Flooring furniture godown with -----
Cudappah slabs.
6. Converting the North block of Polo godown into carriage shed.
7. Additions and alterations to stables and converting the end rooms into - gran stores.

Extending Polo Pony Shed.

Construction work is completed.
Roofing and plastering are in progress.

Joining up with Mangalore tiled roof
the kitchen and tent godowns.

Construction work with roofing is --
completed. Dismantling of one of the o
able works of the tent godown for pulli
up tripped roof is in progress.

Laying up a circle and providing wire
fencing.

The work has been commenced. One of
the hot water boiling sheds is being built.

Chief Engineer of Mysore
Roads and Buildings.

9 immediate


10829

1870 (4)

No. P. W. -----
B. 1468

Mysore Public Works Department,
Central Office,
Roads and Buildings,
Dated Bangalore, the 21 September 1923.

V.V. 7-23-17



From

K. R. Seshachar, Esq., B.A., B.E., C.E.,
Ag. Secretary to the Government of Mysore,
Public Works Department,
Roads and Buildings, Bangalore.

To

Mr. M. S. S.

K. M. S. S., Esq., B.A.,

Chief Secretary to Government,

B a n g a l o r e.


Sir,

Adverting to G.O. No. 163-76/C.B. 16-23-1 dated the 16th
July 1923, I have the honour to forward herewith, for informa-
tion, a statement showing the progress made on works connected
with the ensuing Viceregal Visit for the fortnight ending 14th
September 1923-

*Sub in personal
21.9.23*

Chief Secy

*Estimate not received
revisions of work done*



T.R.S./19-9.

I have the honour to be,

Sir,

Your most obedient servant,

K. R. Seshachar

Ag. Secretary to Government,
Public Works Department,
Roads & Buildings.

*for
14.9.23
Sub in personal
24.9.23
M. S. S.*

(5)

Name of work.	Progress during the fortnight.
<u>Improving the main building of the Government House at ----- Mysore.</u>	
Adding a billiard room.	The construction work including ----- roofing is completed. Plastering is in progress.
Adding a verandah.	This is completed.
Removing and relaying sanitary fittings.	The work is ~~in~~ put in hand by the --- Sanitary Department.
Altering, improving and ----- adding Bed and Dining rooms in the middle Turret and -- Valet room.	Work in the ground floor and the ----- Servants' room in the middle floor is over.
Raising the basement level of Valet room. Dismantling the ~~new~~ walls and improving the western suite of rooms.	This is nearly completed.
Putting up Gudappa slabbed flat roof over gap in front of east verandah of Royal Suite with - an archway.	This is nearing completion.
Constructing balustraded ----- parapet wall on the east side and erecting a fountain in --- front of Government House.	Balustraded parapet wall on one side is completed; the wall on the other side and the fountain work have been put in hand.
<u>Improving the Out-houses attached to Government House.</u>	
Providing shelves to Oil-man Stores in rear of Superintendent's office. Converting the north block of Polo pony shed into carriage shed.	These works have been completed.
Additions & alterations to ----- stables and converting the end room into Gram Stores.	These works have been completed.
Joining up with Mangalore tile roof the kitchen block and --- tent go-down.	
Extending Polo Pony Shed and -- converting into motor shed.	Completed, excepting doors for 2 --- motor sheds.
Making up circle and providing wire fencing.	The work is nearing completion.

Mr B In the next report, the money value of progress will also be given.

K. R. Seshachar
Ag. Secretary to Government, M&S
Roads & Buildings

Immediate

12302

gm 22267


No 021777

MYSORE PUBLIC WORKS DEPARTMENT,

CENTRAL OFFICE,

Dated Bangalore. 4th October 1923.

7.7.7-23-23



ru med

To

K. R. Seshachar, Esq., B.A., B.E., C.E.,
~~XXXXXX~~

Chief Engineer of Mysore, ~~Bangalore~~
Roads and Buildings: Bangalore.

K. Matnan, Esq., B.A.,

Chief Secretary to Government,
Bangalore.

SIR,

Adverting to Government Order No.163-76/C.B.16-23-1 dated the 16th July 1923, I have the honour to forward -- herewith, for information, a statement showing the progress made on works connected with the ensuing Viceregal Visit for the fortnight ending 30th September 1923.

Subd for perusal

Discop by

Rip

Chief Secy

I have the honour to be,

Sir.

Your most obedient servant.


K. R. Seshachar

Ag. Chief Engineer of Mysore
Roads and Buildings.

A.N.1st.

Secy

Superintendent



del 4/3/23

Re: f
19/10
magist

Statement showing the progress made on works connected with the

Name of work	Amount of Estimate	Outlay during the fort- night.	Total outlay on the work.	Remarks.
<u>KARAPUR CAMP WORKS.</u>				
1. Repairs to permanent buildings.	6,545		100	The walls of Prince of Wales's Lodge, Her Highness's Bungalow and H.H.Pooja -- rooms have been scraped and made ready for distemper.
2. Repairs and improvements to buildings and tent platforms.	1,840	200	200	Earthwork for the new -- sitting tent platform is in progress, and the other platforms near Prince of Wales Lodge are being ---- levelled.
3. Constructing temporary passage and -- shed.	4,560		1,750	Four servants' sheds are completed and the materials for others are being collected.
4. Improvements to main buildings.	720	300	300	The Public Works Store -- shed has been completed and temporary sheds for -- staff have been put on --- hand.
5. Construction of a new road.	3,150	-	150	This work has been stopped
6. Repairing the -- existing roads.	265	-	-	This will be taken up early in November.
7. Improvements to the camping ground.	4,440	500	500	Railing is under preparation. Other sundry works will be taken up early in November.
8. Miscellaneous ---- repairs to Camping ground.	1,170	-	-	These works will be taken up in November.
9. Construction of zinc shed.	1,200	-	1,000	Works has been completed.
<u>Mysore-Manantody Road.</u>				
Special repairs.	21,000	3,000	4,500	Collections have been made and are being carted to -- site. Repairs to side ---- drains and earthwork have been started.
<u>Works at Seringapatam.</u>				
1. Repairs to Daria Dowlat Buildings.	3,730	900	1,700	Repairs to out-houses and the main building are ---- completed. Painting works will be taken up early in November.

3.

(10)

4. Proving shelves to Gilman Stores in rear of Superintendent's Office.	320	-	311	} These works are completed.
5. Cuddapa slab flooring for furniture Co-down	720	-	611	
6. Extending the Polo Pony shed and converting them into motor shed.	2,070	-	696	This work is almost completed, including the fixing of doors to motor shed.
7. Converting the north block of Polo Pony shed into carriage shed.	310	-	393	The work is completed.
8. Additions and alterations to stables and converting the end room into gram stores.	1,135	-	1,082	Do
9. Joining up with --- Mangalore tile roof, the kitchen block and tent go-down.	3,500	-	3,001	Do.
10. Sewage connections.	1,000	-	-	Work is being executed by the Sanitary Department and is in progress.
11. Making up circle and providing wire fencing.	500			The work is nearly completed.
12. Removing and rebuilding cow shed.	200			Work completed.

A.N.1st.

B. A. Bulker
 Assistant Secretary To Government,
 Public Works Department
 Road & Building

Urgent

Camp D. 7
18/10/23

WD 1378—GPB—5,000—25-1-22

MYSORE PUBLIC WORKS DEPARTMENT,

CENTRAL OFFICE,

Camp Mysore,

Dated ~~BANGALORE~~ 18th October 1923

V. V. 7-23-37.

FROM

K. R. Seshachar, Esq., B.A., B.E., C.E.,
~~S. CHANDRASEKHAR~~

Chief Engineer of Mysore, ~~BANGALORE~~

Roads and Buildings, Bangalore.

K. Matthan, Esq., B.A.,

Chief Secretary to Government,

B a n g a l o r e .

SIR,

Adverting to Government Order No.163-76/C.B.16-23-1 dated the 16th July 1923, I have the honour to forward herewith, for information, a statement showing the progress made on works connected with the ensuing Viceregal Visit for the fortnight ended 15th October 1923.

have the honour to be

Sir,

Your most obedient servant,

K. R. Seshachar

Ag. Chief Engineer of Mysore,
Roads and Buildings.

W.

In kind hand

18/10/23

Dewan (Uw)
Ch. 24

18/10/23

G. 18/10/23

DEWAN'S OFFICE.

Recd. on 18/10/23

Reg. No. 2576

(12)

Statement showing the progress made on works connected with the ---
ensuing Viceregal Visit for the fortnight ending 15th October 1923.

Name of work.	Amount of estimate Rs	Outlay during the fort- night Rs	Total outlay on the work Rs	R e m a r k s.
<u>Karapur Camp Works.</u>				
1. Repairs to perma- nent buildings.	6,545	-	100	Distempering will be started shortly.
2. Repairs and improve- ments to buildings and tent platforms.	1,840	59	259	Tent platforms are -- nearly ready.
3. Constructing tempo- rary passage and -- shed.	4,560	464	2,214	20 servants' sheds are completed.
4. Improvements to main buildings.	720	-	300	P.W. shed and other temporary sheds also --- have been completed.
5. Construction of a new road.	3,150	-	150	Terrace formed in rear of Prince of Wales Lodge. Road work has been ---- stopped.
6. Repairing the exist- ing roads.	265	-	-	Collection of materials is in progress.
7. Improvements to the camping ground.	4,440	-	550	Railing between entrances is being put up.
8. Miscellaneous repairs to camping ground.	1,170	100	100	Drain across lawn ----- completed.
9. Construction of zinc shed.	1,200	-	1,000	The shed has been handed over to the Superinten- dent, Government House, Mysore.
<u>Mysore-Manantody Road.</u>				
Special repairs	21,000	5,000	9,500	Collections nearing ---- completion and consolida- tion is in progress.
<u>Works at Seringapatam.</u>				
1. Repairs to Daria Dowlat Buildings.	3,730	-	1,700	Arrangements are made to start painting of screen and other repairs.
2. Tidying up Seringa- patam Town.	1,420	-	-	The work will be taken up at the end of this --- month.
3. Painting the main building of Daria Dowlat Bagh.	7,700	906	1,956	The ceiling has been ---- completed.
<u>Improving the main building of Government House.</u>				
1. Adding a billiard room towards west side.	4,350	1,735	2,539	The work is practically completed including floor- ing.

2. Adding a verandah, <i>etc.</i> to each side.	3,600	1,203	2,127	The work is practically completed including flooring.
3. Adding a verandah to each side.	1,350	-	480	Only barge boards have to be fitted.
4. Removing and relaying sanitary fittings	1,000	-	-	The work is being carried out by the Sanitary Department.

Altering, improving and adding Bed and Dining rooms in middle Turret and Valet rooms in rear of Shaftsbury room.

1. Altering, improving and adding Bed and dining rooms in --- middle Turret and Valet room.	9,428	283	3,004	This work is nearly completed, excepting flooring and plastering one of the dining rooms.
2. Raising the basement level of Valet room.	400	-	155	Completed.
3. Dismantling the walls and improving the --- western suite of rooms.	700	-	52	Nearly completed.
4. Putting up Cuddapah slatted flat roof over gap in front of east verandah of Royal Suite with archway, and in -- ground floor.	500	24	480	Work completed including colour washing.
5. Balustraded parapet work in east side and fountain in front of Government House.	3,500	1,534	2,517	Balustraded parapet wall is completed, and the foundation work is almost completed.

Improving the out-houses attached to Government House.

1. Dismantling gram --- stores.	117			Completed.
2. Dismantling tiled stables.	115			
3. Removing zinc sheds and rebuilding.	600	-	875	Completed.
4. Providing shelves to oil-man stores in -- rear of Superintendent's office.	320	311	311	Completed.
5. Cuddapah slab flooring for furniture go-down.	720	-	611	Completed.
6. Extending the polo -- pony shed and converting the same into motor shed.	2,070	-	696	Completed.
7. Converting the north block of Polo Pony shed into carriage shed.	310	-	393	Completed.

8. Additions and alterations to stables and converting the end room into gram stores.	1,135	-	1,082	Completed.
9. Joining up with Mangalore tile roof the kitchen block and tent go-down.	3,500	-	3,001	The work is completed. Iron gate is also ready and will be fixed soon.
10. Sewage connections.	1,000	-	-	The work is being done by the Sanitary Department.
11. Making up circle and providing wire fencing.	500	109	109	Work almost completed.
12. Removing and rebuilding cow shed.	200	-	-	The work is completed ---- except painting.

V. K. S.

Ag. Chief Engineer of Mysore
Roads and Buildings.

15623

Immediate

No.B. 2510

Encl 80

Jan 30 45 (15)

Mysore Public Works Department,
Central Office,
Roads and Buildings,
Dated Bangalore, the 14th November 1923.

V.V.7-23-42.



From

H. D. Rice, Esq.,
Chief Engineer of Mysore,
Public Works Department,
Roads & Buildings, Bangalore.

To

K. Matthan Esq., B.A.,
Chief Secretary to Government,
Bangalore

Handwritten signature

Sir,

Adverting to Government Order No. 163-78 C.B. 16-23-1 dated the 16th July 1923, I have the honour to forward herewith, for information, a statement showing the progress made on works connected with the ensuing Viceregal Visit for the fortnight ended 31st October 1923.

Sub? for transac - I have the honour to be,

2.15/11 by

16/11

Sir,

Your most obedient servant,


Handwritten signature

CHIEF ENGINEER OF MYSORE,
Roads and Buildings.

Handwritten mark

Handwritten signature

40 76.11



Handwritten notes and signatures at the bottom of the page.

(16)

Statement showing the progress made on works connected with the
ensuing Viceregal Visit for the fortnight ended 31st October 1923.

Name of work.	Amount of Estimate.	Outlay during the fortnight.	Total outlay on the work.	Remarks.
<u>KARAPUR CAMP WO RKS.</u>				
1. Repairs to permanent buildings.	6,545	159	2,000	Distemper approved by the Private --- Secretary to His -- Highness and two -- suites completed in each Lodge.
2. Repairs and improvements to buildings and tent platforms.	1,840	671	930	Earthwork to all -- platforms completed Turfing and flooring for some tents are in progress.
3. Constructing temporary passage and shed.	4,560	700	2,914	Dewan's kitchen dismantled and reconstruction commenced.
4. Improvements to main buildings.	720	500	600	The trellis in rear of Prince of Wales' Lodge has been completed and railing between entrance -- fixed in position.
5. Construction of a new road.	3,150	-	150	This work has been stopped.
6. Repairing the existing roads.	265	-	100	Materials have been collected.
7. Improvements to the Camping Ground.	4,440	-	550	
8. Miscellaneous repairs to Camping Ground.	1,170	300	400	Gravelling complete and sides of main -- road trimmed.
9. Construction of zinc shed.	1,200	180	1,160	This work has been completed.

MYSORE MANONTODY ROAD.

1. Special Repairs.	21,000	4,500	19,500	Consolidation work was in hand.
---------------------	--------	-------	--------	---------------------------------

WORKS AT SERINGAPATAM

1. Repairs to Daria Dowlat Buildings.	3,750	-	1,700	The outside colour-washing has been - deferred till the - first week of November.
---------------------------------------	-------	---	-------	---

18

Name of work.	Amount of Estimate.	Outlay during the fortnight.	Total outlay on the work.	Remarks.
IMPROVING THE OUTHOUSES ATTACHED TO GOVERNMENT HOUSE.				
1. Dismantling gram stores.	117			
2. Dismantling tiled stables.	115	875	875	Completed.
3. Removing zinc sheds and rebuilding.	600			
4. Providing shelves to Oil- mantores in rear of Super- intendent's Office.	320	404	715	Work completed.
5. Cuddappah slab flooring to Furniture Go-down.	720	-	611	Completed.
6. Extending the Polo Pony shed and converting the same into Motor shed.	2,079	813	1001	Completed.
7. Constructing hot water shed.	-	151	151	Completed.
8. Converting the North Block of Polo Pony Shed into --- Carriage shed.	310	-	393	Completed.
9. Additions and alterations to stables and converting end room into Gram Stores.	1135	-	1082	Completed.
10. Joining up with Mangalore tile roof the kitchen block and tent godown.	3500	4	3005	Completed.
11. Sewage connections.	1000	-	-	Work is in progress
12. Making up Circle and provi- ding wire fencing.	500	1	109	Completed.
13. Removing and rebuilding cow shed.	200	213	213	Work completed except painting.
14. Altering the old Carriage Shed to provide living -- accommodation to the Resi- dents' Chaffeur.				Work has been put in hand as per -- Private Secretary orders and is --- nearing completion
15. Putting up a temporary shed near the Coach Shed for --- extra carriages.				---Do---

Notice
Chief Engineer of Mysore,
Roads and Buildings.

R

Immediate

MEMORANDUM

Qu 3218

19
1923.

From

no 82792

16331

To

20-11-

H.D. Rice, Esquire,

K. Matthan, Esq., B.A.,


Chief Engineer of Mysore,
Bangalore.

Chief Secretary to the Government of
His Highness the Maharaja of
Mysore, Bangalore.

U.V. 7-23-46


Sir,

Adverting to Government Order No.163-76/C.B.16-23-1 dated the 16th July 1923, I have the honour to forward herewith, for information, a statement showing the progress made on works connected with the ensuing Vizeregal visit for the fortnight ended 15th November 1923.



Sub 2 for perusal -
21/11/23
21/11/23

I have the honour



Sir,

Your most obedient

Ch. Secy
21/11

Dalbala
Chief Engineer of Mysore,
Roads & Buildings.

(20)

Statement showing the progress made on works connected with the
ensuing Viceregal Visit for the fortnight ended 15th November 1923.

Name of work.	Amount of Estimate.	Outlay during the fortnight Rs	Total outlay on the work. Rs	Remarks.
<u>Karapur Camp Works.</u>				
1. Repairs to permanent buildings.	6,545	1,500	3,500	Colour washing outside for Viceregal Lodge and Her Highness' Bungalow have been started. One coat of white paint given to wood work outside.
2. Repairs and improvements to buildings and tent platforms.	1,840		930	Earthwork for platforms completed.
3. Constructing temporary passage and shed.	4,560	1,654	3,868	Temporary sheds are very nearly completed.
4. Improvements to main buildings.	720		600	The railing in rear of Viceregal Lodge is completed and has to be given a final coat of white painting.
5. Construction of a new road.	3,150		150	This work has been stopped.
6. Repairing the existing roads.	265	150	150	Trimming and demarkating drains etc., are in progress.
7. Improvements to the camping ground.	4,440	1,000	1,550	Teakwood railing between entrances is nearly completed.
8. Miscellaneous repairs to camping ground.	1,170		400	The work of tidying up is commenced.
9. Construction of zinc shed.	1,200		1,180	Works completed.
<u>Mysore Mandantody road.</u>				
Special repairs.	21,000	0,000	17,500	Road repairs well in hand. All specials are completed and petty repairs are in progress.
<u>Works at Seringapatam.</u>				
1. Repairs to Daria Dowlat Buildings.	3,580	1,300	3,000	Colour washing and painting outside started.

22

7. Converting the northern block of Polo Pony shed into carriage shed.	320	-	393	Completed.
8. Additions and alterations to stables and converting end rooms into Gram Stores	1,224	-	1,082	Completed.
9. Joining Mangalore tiled roof of kitchen block and Tent Godown.	3,466	35	3,500	Completed.
10. Sewage connections, etc.	1,000	-	1,000	
11. Removing and rebuilding cow shed.	200	-	213	
12. Forming a new road and wire fencing.	500		300	Completed.
-----	-----		-----	

D. A. H. Khan
 Assistant-Secretary to Govt P.W.D.
 Roads & Buildings

3